# Welcome

**Bond Oversight Committee** 



## **Bond Oversight Committee Responsibilities**

The BOC is an independent citizens' committee that is responsible to the Superintendent, Board, and general public. The role is to monitor bond-funded construction projects, and help interested citizens stay informed about new construction and renovation projects in the district.

#### Responsibilities

- To serve as proper oversight and accountability to ensure that bond funds are used as they were intended.
- To provide information to the public on the progress of Bond projects and expenditures of Bond funds.
- To actively monitor all projects and expenditures approved by the voters.
- To report to members of the community on the progress of bond projects.
- To report to the Board on the progress on Bond Projects.
  - Need to select spokespeople to attend and present at Board meetings.

### Project Team







# What did the voters approve?

Shall District improve safety, health, security; repair, update, improve facilities; renovate high school; issue \$49,310,000 in principal amount of bonds?

- Replacement of most of the high school through construction of a new two-story classroom building
- Repair/replace roofing
- Improved heating, cooling, and ventilation
- Seismic upgrades
- Replacement of some existing buildings with failing safety, mechanical systems, earthquake vulnerabilities
- Physical threat security upgrades at schools, including controlled access, security visibility

# **Planned Projects**

#### Requirements:


- Replace the majority of the learning space @ the high school - A two story building
- Improve Campus Wide Circulation/Traffic Flow
- Remodel Locker Rooms to modernize and comply with Title IX
- Add an auxiliary gym
- Safety and Security
- ES and MS HVAC and Roof Repair

#### Wish Lists:


- Maintenance Fund
  - Other Deferred Maintenance
    - MS Roof and HVAC
    - Banks Creek Culvert
- Enhanced safety
  - Updated Security Cameras across all schools
  - Weapons detection
  - Portable Panic Buttons
  - Modern Safety Software
- High School Weight Room
- CTE Shop Upgrades
  - Replacement is in the long term master plan
- Cafeteria/Stage Refresh
- Elementary School Parking Lot



DRAFT 11/19/2024







# Work Completed To Date

- Architect Selection Bric Architecture
- CM/GC Selection P&C Construction
- Geotechnical Investigations & Report GRI
- Land Survey AKS
- Land Use Consultant AKS
- Traffic Consultant Lancaster Mobley
- Hazardous Materials Consultant Quotes
- District Office Move to BES

### Grand Summary Banks School District

PROJECT BUDGET

Date
Location Code

10/30/2024

Bond 4xx Summer 20xx Architect:


Description	Original	Current	Committed	Paid	Uncommitted	Remaining	Current
	Budget	Budget	to Date	to Date	Budget	to be Paid	% Paid
1.0 Architect/Engineer (383)	\$5,182,553	\$5,182,553	\$238,735	\$0	\$4,943,818	\$238,735	\$
2.0 Professional Services (390)	\$1,578,500	\$1,578,500	\$191,810	\$0	\$1,386,690	\$191,810	\$
3.0 Building Construction (520)	\$40,597,800	\$40,597,800	\$0	\$0	\$40,597,800	\$0	\$
4.0 Site / Off-Site Construction (530)	\$3,780,800	\$3,780,800	\$0	\$0	\$3,780,800	\$0	\$
5.0 Hazardous Material Abatement (322)	\$250,000	\$250,000	\$0	\$0	\$250,000	\$0	\$
6.0 Furniture/Fixtures/Equipment (460, 461)	\$800,000	\$800,000	\$0	\$0	\$800,000	\$0	\$
7.0 Permits / PIP/PUP Fees / SDCs / TDCs (	\$1,248,000	\$1,248,000	\$0	\$0	\$1,248,000	\$0	\$
8.0 Owner's Costs	\$0	\$0	\$0	\$0	\$0	\$0	\$
9.0 Owner Contingency	\$1,872,347	\$1,872,347	\$0	\$0	\$1,872,347	\$0	\$
10.0 Land Acquisition	\$0	\$0	\$0	\$0	\$0	\$0	\$


11.0 TOTAL BUDGET \$55,310,000 \$55,310,000 \$430,545 \$0 \$54,879,455 \$430,545 0%


# Master Planning Updates

# Developing a decades long plan that maximizes the capacity of our campus accounting for the projected growth in the community

- Site / Circulation analysis and preliminary options
  - Bus drop off, Parent Drop off, Student Parking
- Master Planning Options for Site and Buildings
- Options for BHS
  - Including both removal and saving of current DO Building
- Security Assessment
  - Bric Architecture completed CPTED Assessment
  - Options for Phase 1 Bond work to be reviewed













Building - 2nd Level Phase 1

#### **Key issues for consideration**

- Efficient use of plan, programs are consolidated on more compact footprint
- Construction phasing is simplified, contributing to cost and scheduling
- improvements. Minimized disruption
- Compact structure provides a more efficient MEP system and less
- ductwork More future parking to the west double loaded.
- Compact building footprint reduces exterior envelope. Prominent new School - Clearly representative of the school district's commitment to getting the most out of the community's investment.

Over Area





Building - 2nd Level Phase 1

#### **Key issues for consideration**

- District Office building remains with PHASE I program added to building
- Maintain historic exterior architectural language Brick
- Additional funds bringing existing District Office building up to code to make it usable.
- District Office current estimated structural upgrades exterior windows are minimal, possible
- impact on exterior windows at exterior walls
- Add elevator or walk at 2nd floor to existing District Office building for accessibility
   Potential finish floor elevations not aligning from existing District Office building to new
- School Possible complicated ramping to achieve ADA accessibility
- Existing District Office building occupies additional site area along the west where additional parking could be located in the future.
- Separate mechanical, plumbing and electrical systems may be needed for the existing District
- · Office building.
- Classrooms inside existing District Office will feel removed/separated from the rest of the school. Possible Security issues at new and old building

Building around the existing district office, complicates the phasing plan for construction and construction of the new building taking longer and therefore cost new ballding taking longer and therefore construction and longer and therefore construction and longer and therefore construction and longer and the longer and therefore construction and longer and therefore construction and longer and therefore construction are constructed as a second construction and longer and therefore construction are constructed as a second construction and longer and therefore construction are constructed as a second construction and longer and therefore construction are constructed as a second construction and longer and the longer and longer and the longer and longer and longer and longer and longer and longer and longer are constructed as a second construction and longer and longer and longer and longer and longer and longer are constructed as a second construction and longer and longer and longer and longer and longer are constructed as a second construction and longer an

7m-9m

# **BOC Next Steps**

**Board Presentation** 

**Next BOC Meeting**